



# Summit Township

## 2019 Comprehensive Local Road Improvement Program



- Paving Complete
- Paving In Progress
- Base Complete
- Schedule To Be Determined
- ON HOLD (Contractor Strike)

TOTAL CURRENT STATUS	MILES	% Complete
Road Paving Complete	32.07	67%
Paving In Progress	2.37	5%
Base Complete	1.32	3%
Schedule To Be Determined	8.49	18%
HOLD	3.74	8%
<b>Total Miles Planned for 2019</b>	<b>47.99</b>	<b>100%</b>
<b>Total Miles Base Complete</b>	<b>35.76</b>	<b>75%</b>

### Legend

- Freeway
- Local Paved
- State Routes
- Local Gravel
- Primary
- Private Drive

*NOTE: Schedules are tentative. Factors can and often do arise, such as weather and scheduling conflicts, that cause project timelines to change.*



Map updated: 11/14/2019

**DISCLAIMER:** Maps are drawn as accurately as possible. They are intended to be a visual aid for road construction and related projects. They are subject to change based on new information and do not take the place of a formal contract.

Source: Jackson County Department of Transportation

