



Spring Arbor Township

2019 Comprehensive Local Road Improvement Program



- Paving Complete
- Paving In Progress
- Schedule To Be Determined
- - - ON HOLD (Contractor Strike)

TOTAL CURRENT STATUS	MILES	% Complete
Road Paving Complete	11.70	67%
Paving In Progress	2.28	13%
Schedule To Be Determined	0.29	2%
HOLD	3.08	18%
Total Miles Planned for 2019	17.35	100%
Total Miles Base Complete	13.98	81%

Legend

- State Routes
- Local Gravel
- Primary
- Private Drive
- Local Paved

NOTE: Schedules are tentative. Factors can and often do arise, such as weather and scheduling conflicts, that cause project timelines to change.



Map updated: 11/7/2019

DISCLAIMER: Maps are drawn as accurately as possible. They are intended to be a visual aid for road construction and related projects. They are subject to change based on new information and do not take the place of a formal contract.

Source: Jackson County Department of Transportation

