




Road Preservation Projects

2019 Chip and Fog Seal

- | Treatment Status | Roads |
|---|---|
| █ Complete | — Freeway |
| █ Chip Seal Complete | — Routes |
| █ Schedule To Be Determined | — Primary |
| | — Local Paved |
| | — Local Gravel |
| | — Private Drive |



2019 Chip and Fog Seal
Tentative Schedule

ROAD	STATUS	LOCATION	CENTERLINE MILES	
Brooklyn Road	Chip and Fog Seal Complete	Taylor Road to M-50	0.99	
Cement City Rd	Chip and Fog Seal Complete	Taylor Rd to Columbia Village Limits	3.03	
Race Rd	Chip and Fog Seal Complete	Ann Arbor Rd to Seymour Rd	2.12	
Bunkerhill Rd	Chip and Fog Seal Complete	M-106 to Baseline Rd	2.28	
Gibbs Rd	Chip and Fog Seal Complete	Devereaux Rd to Bangham Rd	0.99	
Gibbs Rd	Chip and Fog Seal Complete	Eric Rd to Michigan Ave	1.30	
N Meridian Rd	Chip and Fog Seal Complete	M-106 to North County Line	5.97	
Rives Junction Rd	Chip and Fog Seal Complete	Springport Rd to Rives Eaton Rd	7.41	
Little Rd	Chip and Fog Seal Complete	Warner Rd to Erie Rd	3.61	
Homer Rd	Chip and Fog Seal Complete	M-60 to Concord Village Limits	1.00	
Cochran Rd	Chip and Fog Seal Complete	Bowerman Road to Moscow Road	1.33	
Round Lake Rd	Chip and Fog Seal Complete	Liberty Rd to County Line	1.55	
*Lewis / Halsey St	Chip and Fog Seal Complete	Village Limits to Woodstock St	0.49	
*Penninsular St	Chip and Fog Seal Complete	Main St to Lewis / Halsey St	0.26	
*Potter St	Chip and Fog Seal Complete	Main St to Jackson St	0.24	
Churchill Rd	Chip and Fog Seal Complete	Henry Road to Perrine Road	3.21	
Woodard Rd	Chip and Fog Seal Complete	M-50 to M-50	0.63	
Warner Rd	Chip and Fog Seal Complete	Albion Rd to M-60	4.12	
Parsons Rd	Chip and Fog Seal Complete	Sears Rd to M-60	1.92	
Broughwell Rd	Chip and Fog Seal Complete	Rives Eaton to Wood Rd	0.99	
Standish Rd	Chip and Fog Seal Complete	M-50 to Dixon Road	0.91	
Onondaga Rd	Chip and Fog Seal Complete	M-50 to North County Line	3.44	
Snyder Rd	Chip and Fog Seal Complete	Tompkins Road to Arland Road	0.75	
Glasgow Rd	Chip Seal Complete	Michigan Ave to Dead End	0.99	
Devereaux Rd	Chip Seal Complete	Callahan Rd to Parma Rd	2.77	
Pope Church Rd	Chip Seal Complete	Parma Rd to M-60	2.30	
Hague Ave	To Be Determined	Crouch Rd. to McDevitt Ave	3.60	
*Treatment 100% Funded by Village			TOTAL MILES SCHEDULED	58.21
TOTAL MILES CHIP and FOG SEAL COMPLETE			83%	48.55
TOTAL MILES CHIP SEAL COMPLETE			94%	54.61

DISCLAIMER: Maps are drawn as accurately as possible. They are intended to be a visual aid for road construction and related projects. They are subject to change based on new information and do not take the place of a formal contract.
Source: Jackson County Department of Transportation

Map Updated: 9/26/2019

